



1225 MAIN STREET • SEBASTIAN, FLORIDA 32958  
TELEPHONE: (772) 589-5330 • FAX (772) 589-5570

### MANUFACTURED HOME INSTALLATION WORK SHEET

Permit no: \_\_\_\_\_ Date: \_\_\_\_\_ Received by: \_\_\_\_\_

Installer Name: \_\_\_\_\_

License Number: \_\_\_\_\_

Job Address: \_\_\_\_\_

Manufacturer: \_\_\_\_\_ Year: \_\_\_\_\_ Length: \_\_\_\_\_ Width: \_\_\_\_\_

Wind Zone: II \_\_\_\_\_ III \_\_\_\_\_ New Home: \_\_\_\_\_ Installation Manual \_\_\_\_\_ 15 C-1 \_\_\_\_\_

Soil Bearing Capacity: \_\_\_\_\_ PSF. **OR** Assume 1000 PSF. \_\_\_\_\_

Torque Probe Test Reading: \_\_\_\_\_ **OR** Use 5ft. anchors \_\_\_\_\_

I-Beam Pier Spacing: \_\_\_\_\_ Ft. O/C Size of Pier Pads \_\_\_\_\_

Perimeter Pier Spacing: \_\_\_\_\_ Ft. O/C (if required) Size of Pier Pads: \_\_\_\_\_

Centerline Pier Spacing: \_\_\_\_\_ Ft. O/C (if required) Size of Pier Pads: \_\_\_\_\_

#### **COLUMN/RIDGE BEAM SUPPORT FOUNDATION PADS:**

Size of Pier Pad	Load	Size of Pier Pad	Load
1. _____ x _____	_____ lbs.	4. _____ x _____	_____ lbs.
2. _____ x _____	_____ lbs.	5. _____ x _____	_____ lbs.
3. _____ x _____	_____ lbs.	6. _____ x _____	_____ lbs.

Anchor Type: \_\_\_ 4 ft. or \_\_\_ 5ft. Centerline Anchor Type: \_\_\_ 4ft. or \_\_\_ 5ft. Number: \_\_\_\_\_

Diagonal Frame Tie Spacing: \_\_\_\_\_ Ft. O/C Vertical Tie Spacing: \_\_\_\_\_ Ft. O/C

Number of Longitudinal Systems: \_\_\_\_\_ Manufacturer: \_\_\_\_\_ Provide installation instructions

Number of Lateral Arm Systems: \_\_\_\_\_ Manufacturer: \_\_\_\_\_ Provide installation instructions

Site Graded for Proper Drainage: \_\_\_\_\_ Pad Built with Slope to 10 ft. From New Home: \_\_\_\_\_

#### **Provide the Following Additional Documentation:**

- Copy of Manufacturers installation Manual (New Homes)
- Copy of Blocking, Column and Shearwall Plan (New Homes by Manufacturer, Used Homes by installer)
- Copy of Title (Used Homes Only)